Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

No.KMTH/PMC/YD/2019-2020/W2

Date: 17.08.2020

To,
The Executive Engineer,
Yelahanka Old Town,
Sub Division, Bengaluru.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Sub: Regarding Quality report for the below mentioned work.

Name of work: Construction of Drains and Culverts at Kenchenahalli And Nagenahalli Layout ISRO Layout Harohalli and Surrounding Areas in Chowdeshwari Ward No: 02, Yelahanka Sub Division.

Item No	Description of Work	Unit	Quantity	No of Samples Tested	Standards
1	Providing and Laying Plain Cement Concrete of Mix 1:4:8 with OPC @220Kgs With Crushed 40mm and Down Size Graded Granite.	Cum	287.93	6	Per 100 Cum
2	Providing TMT Steel Reinforcement for RCC work Including Straightening, Cutting, Bending, Hooking, Placing in Positions.	Ton	39.39	1	For each Dia
3	Providing and Laying Reinforced Cement Concrete for Side Drains using M20 Nominal Mix Concrete with OPC@300Kgs with 20mm Down Size.	Cum	649.63	24	Per 50 Cum
4	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite Jelly 20mm & down size.	Sqm	1215.00	6	Per 500 Sqm
5	Providing and fixing RCC Precast cover slab of 250mm thick for Culverts in cement concrete 1:1.5:3 using graded granite Jelly 20mm & down size.	Sqm	32.85	3	Per 30 Sqm

AE-2

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094

Ph.:080- 2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com

M/s Karnataka Consultancy Services is Sister Concern of KMTHPL

6	providing and fixing Pre cast solid concrete kerb stones of size 450x200x400 mm made of CC 1:2:4 and finished with CM 1:3 plastering	Nos	2112.00	6	Per 500
7	providing and laying bituminous concrete 40mm thick with hot mix plant, using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminious binder consisting of 4.97% of VG-30 bitumen (60/70 grade).	Sqm	256.60	4	Per 100 Sqm

With respect to the above Subject Name of work, we have inspected the work , Quantity and Quality of above mentioned Item of work was found to be satisfactorily completed for the 1st And Final bill.

Thanking You,

AE-2

With Regards,

Karnataka Material Test House Pvt Ltd.,

Narayanswamy.B
Managing Director